

# New Storage Buildings at Stevenson and Vargas Elementary Schools

December 9, 2021



#### Scope of Work

#### **Scope of Work**

 Installation of a 1080 square foot storage building at Stevenson Elementary School and a 864 square foot storage building at Vargas Elementary School. The buildings would be prefabricated storage buildings with a stucco finish painted to match adjacent buildings.




#### **Proposed Plans**

#### **Community Outreach and Feedback**

- The school sites held meetings to gather feedback on the proposed locations at SSC, ELAC, DLAC, and PTA meetings.
- The District also held a community meeting on December 1st that was advertised via postcards, social media, school newsletters, signage on fences, and notified the City.
- The District had multiple conversations with the City on placement at Stevenson to ensure the community sports were not adversely

impacted.



Vargas and Stevenson ES


Verga: Benerinty Shool 220 NWhimonipod Marman Very, CA Streemen Benerinty School


Overall Site Plan: Stevenson ES

11/29/2019: Advances Design


\_ AS1.0

2119














Vargas and Stevenson ES

11/SB/SPORe Released the

Floor Plans

\_\_\_ A2.1





### **Proposed Budget**

#### **Schematic Design Budget**

	Description	Quantity Unit	Un	it\$	Total	
1	Stevenson Building	1 ea	\$	60,000.00	\$	60,000
2	Stevenson Site Prep	1 ls	\$	45,000.00	\$	45,000
3	Stevenson Stucco	1200 sy	\$	50.00	\$	60,000
4	Stevenson Electrical	1 al	\$	10,000.00	\$	10,000
5	Stevenson Paint Exterior	1541 sf	\$	4.50	\$	6,935
6	Vargas	1 ea	\$	55,000.00	\$	55,000
7	<sup>7</sup> Vargas Site Prep	1 ls	\$	25,000.00	\$	25,000
8	Vargas Stucco	960 sy	\$	50.00	\$	48,000
9	Vargas Paint Exterior	1386 sf	\$	4.50	\$	6,237
10	Vargas Electrical	1 al	\$	15,000.00	\$	15,000
11	Anticipated bid amount	1 ls			\$	331,172

#### Schematic Design Budget (cont'd)

#### **Project Cost**

AND CONTRACTOR OF SECURE	Description Qu	Quantity Un			Unit Cost		Subtotal
Constr	uction Budget	1	ls			\$	331,172
Design	Contingency	10	%			\$	33,117
Construction	Contingency	10	%			\$	33,117
· ·	Architect Fees	1	ls			\$	77,790
Architec	Contingency	1	ls			\$	2,649
Architect Reimburs	able Expenses	1	ls			\$	3,890
	Blueprinting	1	ls			\$	2,500
	CM Fees	4.5	%			\$	14,903
1	SA Inspector	2	mos.	\$	9,500.00	\$	19,000
Spec	ial Inspection	2	%			\$	6,623
	Soils Engineer	2	%			\$	6,623
Bid Ad	vertisements	1	ls			\$	2,500
	DSA Fees	1.5	%	\$	397,405.80	\$	5,961
	CGS Fees	2	ea	\$	3,600.00	\$	7,200
	CEQA	1	ls	\$	5,000.00	\$	5,000
	Legal	1	ls	\$	5,000.00	\$	5,000
N	lisc. Expenses	1	ls	\$	15,000.00	\$	15,000
	Grand Total					\$	572,045



#### Schedule

#### **Schedule**

tevenson and Vargas Storage uilding Project	299 days	Thu 6/3/21	Tue 7/26/22	
Approval of Architect Contract	1 day	Thu 6/3/21	Thu 6/3/21	
Programming	80 days	Fri 6/4/21	Thu 9/23/21	
Schematic Design	40 days	Fri 9/24/21	Thu 11/18/21	
Schematic Design Presentation (Board Action)	1 day	Thu 12/9/21	Thu 12/9/21	
Prefabricated Building Procurement	120 days	Fri 12/10/21	Thu 5/26/22	
Construction Documents	35 days	Fri 12/10/21	Thu 1/27/22	
DSA Review	50 days	Fri 1/28/22	Thu 4/7/22	
Bid Period	20 days	Fri 4/8/22	Thu 5/5/22	
Award of Construction Contract (Board Action)	1 day	Thu 5/19/22	Thu 5/19/22	
Contracts/Bonds/Insurance	7 days	Fri 5/20/22	Mon 5/30/22	
Notice to Proceed	1 day	Tue 5/31/22	Tue 5/31/22	
Construction	40 days	Wed 6/1/22	Tue 7/26/22	



## Thoughts and Questions