

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Nov 15, '20					Nov 22, '20								
							S	M	T	W	T	F	S	S	M	T	W			
1		<b>HVAC Replacement - Sites Exempt from DSA Review (Bubb, Huff, Landels, Mistral, and Graham)</b>	<b>455 days</b>	<b>Mon 11/16/20</b>	<b>Fri 8/12/22</b>															
2		Schematic Design	45 days	Mon 11/16/20	Fri 1/15/21															
3		BOT Action SD Approval	1 day	Thu 2/4/21	Thu 2/4/21															
4		Construction Documents	25 days	Fri 2/5/21	Thu 3/11/21	3														
5		Bid and Award	30 days	Fri 3/12/21	Thu 4/22/21	4														
6		Notice to Proceed (Procurement)	1 day	Fri 5/7/21	Fri 5/7/21	5FS+10 days														
7		Equipment Submittals	15 days	Mon 5/10/21	Fri 5/28/21	6														
8		Order Equipment	1 day	Mon 5/31/21	Mon 5/31/21	7														
9		Construction	50 days	Mon 6/7/21	Fri 8/13/21															
10																				
11		<b>HVAC Replacement - DSA Review Required (Crittenden, Monta Loma and Theuerkauf)</b>	<b>455 days</b>	<b>Mon 11/16/20</b>	<b>Fri 8/12/22</b>															
12		Schematic Design	45 days	Mon 11/16/20	Fri 1/15/21															
13		BOT Action SD Approval	1 day	Thu 2/4/21	Thu 2/4/21															
14		Design Development/Construction Documents	30 days	Fri 2/5/21	Thu 3/18/21	13														
15		Petition DSA	30 days	Fri 3/19/21	Thu 4/29/21	14														
16		DSA Review (Full Review)	60 days	Fri 4/30/21	Thu 7/22/21	15														
17		Bid and Award	30 days	Mon 1/17/22	Fri 2/25/22															
18		Notice to Proceed (Procurement)	1 day	Mon 3/14/22	Mon 3/14/22	17FS+10 days														
19		Equipment Submittals	15 days	Tue 3/15/22	Mon 4/4/22	18														
20		Order Equipment	1 day	Tue 4/5/22	Tue 4/5/22	19														
21		Construction	50 days	Mon 6/6/22	Fri 8/12/22															

Project: MWSD HVAC Modern Date: Wed 1/27/21	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
Inactive Milestone		Finish-only				