

TESTING ENGINEERS, INC. COST ESTIMATE Frank L Huff Elementary School Portable Flex Classroom 253 Martens Ave. Mountain View, CA July 27, 2021

| A | REINFORCEM AssumesLocal I | | Supplier 5 | 50 mi | les from San Le | eandro | | | |
|----|---|-------------------|------------------------|------------|-------------------------------|-------------------------|----|----------|--|
| | Sample & Tag R No. days: | ebar 2 | No. hrs: | 8 | Rate/hr: | 101.00 | \$ | 808.00 | |
| | Tensile & Bend 'No.: | Tests (set of | of 1) | | Rate/ea: | 101.00 | \$ | 606.00 | |
| | | | | | SUB-TOTAL | | \$ | 1,414.00 | |
| B. | CONCRETE * Assumes DSA | Waiver fo | or Periodi | c Bat | ch Plant | | | | |
| | Mix Design Revi | ew (please | e allow 3 w No. ea: | orkir 2 | ng days lead time Rate/hr: | e for review) 300.00 | \$ | 600.00 | |
| | Concrete Batch No. days: | / Sampling 2 | Inspection No. hrs: | ons 8 | Rate/hr: | 101.00 | \$ | 808.00 | |
| | Cylinder Compre No.: | ession Test 20 | s (1 set of | 4 per | 50 cubic yards, Rate/ea: | average) 45.00 | \$ | 900.00 | |
| | Pick Up of Samp No. trips: | les 2 | | | Rate/ea: | 99.00 | \$ | 198.00 | |
| | | | | | SUB-TOTAL | | \$ | 2,506.00 | |
| C. | STRUCTURAL AND MISCELLANEOUS STEEL AssumesLocal Bay Area Supplier 50 miles from San Leandro Assumes 3 Welders | | | | | | | | |
| | Welding Procedu | ıre Review | No. ea: | 1 | Rate/hr: | 300.00 | \$ | 300.00 | |
| | Material ID No. days: | 2 | No. hrs: | 8 | Rate/hr: | 101.00 | \$ | 808.00 | |
| | Shop Inspection No. days: | (Embeds) | No. hrs: | 8 | Rate/hr: | 101.00 | \$ | 808.00 | |
| | Shop Welding Inspection UT/ MT Includes Equipment charge) No. days: 4 No. hrs: 32 Rate/hr: 116.00 | | | | | | | 3,712.00 | |
| | Field Welding & No. days: | Railing 4 | No. hrs: | 16 | Rate/hr: | 101.00 | \$ | 1,616.00 | |
| | | | | | SUB-TOTAL | | \$ | 7,244.00 | |

\$ 12,272.00



E. ENGINEERING

| | Epoxy / Torque 7 No. days: | Γesting 2 | No. hrs: | 8 | Rate/hr: | 101.00 | | \$ | 808.00 | |
|----|---|--------------|----------|---|-----------|--------|--|----|--------|--|
| | | | | | SUB-TOTAL | | | \$ | 808.00 | |
| F. | MISCELLANE | OUS | | | | | | | | |
| | Interim Final Affidavit (Principal Engineer): Required by DSA | | | | | | | | | |
| | Upon request; please allow 10 working days for affidavit preparation. | | | | | | | | | |
| | | | No. ea: | 1 | Rate/ea: | 300.00 | | \$ | 300.00 | |
| | | | | | | | | | | |
| | | SUB-TOTAL | | | | | | | 300.00 | |
| | | | | | | | | | | |

TOTAL BASE FEE ESTIMATE