



September 22th, 2022

Ron Wheelehan
Mountain View Whisman School District
1400 Montecito Ave
Mountain View, CA 94043

RE: Change Order #1 Justification: Amy Imai Portable – ENVIROPLEX – DSA# 01-119599.

Item # 1 – Floor Wax and Seal (PCO 001)

This change is due to a District request. Enviroplex was requested to perform the final waxing and sealing of the new flooring in the new portable classroom. The costs included in this change are for the added labor costs to thoroughly apply three layers of wax and sealant to the new flooring at the new Imai Portable classroom. **\$924.00**

Total Change Order No. 1 – \$924.00

In our capacity as the District's Construction Manager, we have completed a review of Change Order # 1.

The total Change Orders to date: **\$924.00**

To date, Enviroplex has completed **100%** of the contract work.

There is **\$24,688.29** remaining in the Change Order Contingency.

Based upon the review of the merit and the compensation, it is our recommendation that you approve this change order. If you have any questions, please do not hesitate to reach out.

Sincerely,
Greystone West Company

A handwritten signature in blue ink, appearing to read "Juan Sagarra", is written over the typed name.

Juan Sagarra
Project Manager



HIBSER YAMAUCHI Architects, Inc.

September 22, 2022

Mountain View Whisman School District
1400 Montecito Ave.
Mountain View, CA 94043

CHANGE ORDER #1

Project:

Amy Imai Elementary School New Flex Portable Classroom
Contract Number BD230022

Architect:

Hibser Yamauchi Architects
300 27th Street
Oakland, CA 94612

Contractor:

Enviroplex, Inc
4777 Carpenter Rd
Stockton, CA 95215

Enviroplex is hereby authorized to perform the following changes:

ITEM PCO #1:

Final Cleaning.

COST: Add of \$924.00

REASON: Final cleaning.

REQUESTED BY: The District

Total cost for Change Order # 1 Changes

\$ 924.00

CHANGE TO THE CONTRACT:

Original Contract Price: \$256,122.89

CO #1 Costs: \$924.00

New Contract Price: \$257,046.89



Amy Imai Elementary School New Flex Portable Classroom
Mountain View Whisman School District/Contract Number BD230022
CHANGE ORDER #1
September 12, 2022


Ayindé Rudolph, Ed. D.
Superintendent
MVWSD



Hap Singh,
Project Manager
Enviroplex, Inc.



Juan Sagarra,
Construction Manager
Greystone West Co



Olivia Ahn,
Project Manager
Hibser Yamauchi Architects