



June 15th, 2017

Robert Clark  
Mountain View Whisman School District  
750-A San Pierre Way  
Mountain View, CA 94043

**RE: Change Order #1 Justification: Stevenson Elementary School Portable Village Project – Mobile Modular Management Corporation - Mountain View Whisman School District**

**Stevenson Preschool – DSA APP #: 01-116377**

**Item # 1 – Add cold water sink and cabinet with countertop.**

This change is the result of a District request. A sink and cabinet with countertop are being added to the new 24x40 classroom the District is purchasing for the future preschool project to meet District standard. The cost included for item no. 1 includes the labor and material required to furnish and install the sink. **\$2,635.00**

**Total Change Order No. 1 - \$2,635.00**

In our capacity as the District's Construction Manager we have completed a review of Change Order # 1.

The total Change Orders to date: \$2,635.00

This equates to 4.50% of the contract value. To date, Mobile Modular has completed 50% of the contract work.

Based upon the review of the merit and the compensation, it is our recommendation that you approve this change order. If you have any question, please do not hesitate to call.

Sincerely,  
Greystone West Company

Jason Cave  
Project Manager