



November 19, 2021

Rebecca Westover  
Mountain View Whisman School District  
1400 Montecito Ave,  
Mountain View, CA 94043

**RE: Change Order #6 Justification: Mountain View Whisman Solar Photo-Voltaic Project – Engie Services US Inc. – DSA Application No.'s 01-119500 (Bubb), 01-119501 (Landels), 01-119502 (Imai), 01-119503 (Graham), 01-119504 (Castro/Mistral), 01-119533 (Crittenden), 01-119534 (Monta Loma), 01-119535 (Theuerkauf)**

**Item # 1 – Stevenson Elementary School Hand Trenching (COR 10)**

This revision is the result of an unforeseen condition. The original project proposal included horizontal boring as the means of installing underground electrical conduit. However due to the substantial amount of existing underground utilities around the main switchgear at Stevenson, the horizontal directional boring was not possible and hand trenching was required to lay the final 100 feet of conduits. The cost included for item no. 1 includes all labor, material and equipment required due to the need to hand trench in this area. **\$41,367**

**Total Change Order No. 6 – \$41,367**

In our capacity as the District's Construction Manager, we have completed a review of Change Order # 6.

The total Change Orders to date: \$873,601.

A design contingency of \$886,412 has been budgeted for this project. After change order 6 the balance of the design contingency remains \$71,658.

A construction contingency of \$886,412 has been budgeted for this project. After change order 6 the balance of the construction contingency will be \$827,565.

Based upon the review of the merit and the compensation, it is our recommendation that you approve this change order. If you have any question, please do not hesitate to call.

Sincerely,  
Greystone West Company

A handwritten signature in black ink that reads "Jason Cave".

Jason Cave  
Project Manager

**Change Order No. 06**

<b>Customer Contract Title:</b> <b>Contract for Design and Construction – Mountain View Whisman School District</b>	<b>Customer Contract No.</b> <b>R3497</b>
<b>Customer Contract Effective Date:</b> <b>10-2-2020</b>	<b>Change Order Effective Date:</b> <b>11-22-2021</b>

Customer Name:	Mountain View Whisman School District
Customer Address:	1400 Montecito Avenue, Mountain View, CA 94043
Contact:	Rebecca Westover
Job Location:	1400 Montecito Avenue, Mountain View, CA 94043

Reason for/Description of Change Order:	<p>The Scope of Work set forth in <u>Exhibit A</u> to the Contract for Design and Construction referenced above is hereby amended to add the following scope revisions to this Change Order. Further detail is as follows:</p> <p><b>Change Order Request #10 – Stevenson Elementary School Hand Trenching</b></p> <p>At Stevenson Elementary School, due to the substantial number of existing underground utilities and the thick concrete walkways around the main switchgear, horizontal directional boring was not possible and hand trenching was required to lay the final route of conduits from the playground array to the main switchgear. Costs were tracked on a time and materials basis for work completed from October 4<sup>th</sup> through October 22<sup>nd</sup> to sawcut through existing asphalt and concrete, hand dig the trench, lay the conduit, re-pave the asphalt in the playground, and place temporary slurry paving over the trench in the concrete area.</p> <p>This Change Order includes a credit for the corresponding directional boring work that was removed from the scope and does not include final concrete paving of the full flags of concrete, which will be completed at a later date.</p> <p>This Change Order excludes additional DSA fees associated with this increase in scope. Final fee amounts will be calculated at construction closeout, and included in a future Change Order.</p>
---	---

<b>Original Contract Amount:</b>	<b>\$8,864,616</b>
<b>Prior Change Order(s) Will Add (Deduct):</b>	<b>\$832,234</b>
<b>This Change Order Will Add (Deduct) Not To Exceed:</b>	<b>\$41,367</b>
<b>Revised Contract Amount Not To Exceed:</b>	<b>\$9,738,217</b>

The changes within are hereby authorized, subject to the terms and conditions of that certain Customer Contract referenced above by and between **ENGIE Services U.S. Inc.**, and **Customer**. Except as set forth herein, the Customer Contract is not amended, modified, impaired or otherwise affected, and is hereby confirmed in full force and effect.

**MOUNTAIN VIEW WHISMAN SCHOOL DISTRICT**

By: \_\_\_\_\_  
Print Name: \_\_\_\_\_  
Title: \_\_\_\_\_

**ENGIE SERVICES U.S. INC.**

By: \_\_\_\_\_  
Print Name: \_\_\_\_\_  
Title: \_\_\_\_\_

RETURN EXECUTED COPY TO: ENGIE Services U.S. Inc., 500 Twelfth Street, Suite 300, Oakland, CA 94607, Attn.: Contract Administrator